

Activity ID	Activity Name	Orig Dur	Start	Finish	2020												2021												2022											
					Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec		
					an	an	an	an	an	an	an	an	an	an	an	an	an	an	an	an	an	an	an	an	an	an	an	an	an	an	an	an	an	an	an	an	an	an		
John F. Kennedy Middle School- Bid Schedule																																								
Preconstruction																																								
A1440	Building permit	20	11-Mar-20*	07-Apr-20	■ Building permit																																			
A1450	Bid Period	20	11-Mar-20*	07-Apr-20	■ Bid Period																																			
A1460	Scope reviews	10	08-Apr-20	21-Apr-20	■ Scope reviews																																			
A1470	GMP Development	10	22-Apr-20	05-May-20	■ GMP Development																																			
A2090	GMP Approval	2	06-May-20	07-May-20	■ GMP Approval																																			
A2100	Trade Contract Issuance	5	08-May-20	14-May-20	■ Trade Contract Issuance																																			
Procurement																																								
A1920	Expedited Swing Space Submittal & Approval	20	15-May-20	12-Jun-20	■ Expedited Swing Space Submittal & Approval																																			
A4160	Structural Steel Submittals & Approval	20	15-May-20	12-Jun-20	■ Structural Steel Submittals & Approval																																			
A4170	Brick Submittals & Approval	15	15-May-20	05-Jun-20	■ Brick Submittals & Approval																																			
A4180	Window Submittals & Approval	15	15-May-20	05-Jun-20	■ Window Submittals & Approval																																			
A4220	FAB/Del: Windows	60	08-Jun-20	31-Aug-20	■ FAB/Del: Windows																																			
A4200	FAB/Del: Structural Steel	30	15-Jun-20	27-Jul-20	■ FAB/Del: Structural Steel																																			
A4210	FAB/Del: Stl. Joist & Decking	50	15-Jun-20	24-Aug-20	■ FAB/Del: Stl. Joist & Decking																																			
A4201	FAB/Del: Brick	40	15-Jun-20	10-Aug-20	■ FAB/Del: Brick																																			
A1930	FAB/Del: Temp Swing Space LONG LEAD	40	15-Jun-20	10-Aug-20	■ FAB/Del: Temp Swing Space LONG LEAD																																			
Construction																																								
A2020	Summer Break 2020	0	01-Jul-20*		◆ Summer Break 2020																																			
A2070	Start School 2020- 2021	0		28-Aug-20*	◆ Start School 2020- 2021																																			
A2040	Permanent Power Available	1	09-Oct-20	09-Oct-20	■ Permanent Power Available																																			
A2060	Feb Break 2021	0		16-Feb-21*	◆ Feb Break 2021																																			
A2000	Spring Break 2021	0	12-Apr-21*		◆ Spring Break 2021																																			
A1940	Summer Break 2021	0	21-Jun-21*		◆ Summer Break 2021																																			
A2080	Start School 2021-2022	0		27-Aug-21*	◆ Start School 2021-2022																																			
A2010	Gym Renovation Complete	0		13-Oct-21*	◆ Gym Renovation Complete																																			
A1970	Winter Break 2021-2022	0	22-Dec-21*		◆ Winter Break 2021-2022																																			
A1990	End of Winter Break 2021-2022	0		03-Jan-22*	◆ End of Winter Break 2021-2022																																			
A1980	Spring Break 2022	0		15-Apr-22*	◆ Spring Break 2022																																			
A2050	Summer Break 2022	0	16-Jun-22*		◆ Summer Break 2022																																			
A2030	Substantial completion	0		26-Aug-22*	◆ Substantial completion																																			
Site																																								
S1000	Mobilization	2	15-May-20	18-May-20	■ Mobilization																																			
S1010	Establish Sed. & Erosion Controls	5	15-May-20	21-May-20	■ Establish Sed. & Erosion Controls																																			
S1020	Establish Perimeter Fence, Gates, Signage	5	15-May-20	21-May-20	■ Establish Perimeter Fence, Gates, Signage																																			
S1030	Sitework & Clearing	5	15-May-20	21-May-20	■ Sitework & Clearing																																			
S1040	Establish Laydown Area & Trade Parking	15	22-May-20	12-Jun-20	■ Establish Laydown Area & Trade Parking																																			
S1050	New Site Utilities from Raffe Rd (Elec. Duct bank & Water)	20	01-Jul-20	29-Jul-20	■ New Site Utilities from Raffe Rd (Elec. Duct bank & Water)																																			
S1060	Site Storm: Northeast	10	01-Jul-20	15-Jul-20	■ Site Storm: Northeast																																			
S1070	Install new sewer lines, structures & Grease Trap	10	30-Jul-20	12-Aug-20	■ Install new sewer lines, structures & Grease Trap																																			
S1080	Sports Fields Development	125	12-Apr-21	06-Oct-21	■ Sports Fields Development																																			
S1090	Site Development/Finishes - Ph 1 (bus loop)	80	03-May-21*	24-Aug-21	■ Site Development/Finishes - Ph 1 (bus loop)																																			
S1100	Site Storm - Ph 1 (North lot)	10	21-Jun-21	02-Jul-21	■ Site Storm - Ph 1 (North lot)																																			
S1110	Site Development/Finishes - Ph 6 North Lot	40	21-Jun-21	16-Aug-21	■ Site Development/Finishes - Ph 6 North Lot																																			
S1120	Site Development/Finishes - Ph 9A (South Lot)	40	16-Jun-22	11-Aug-22	■ Site Development/Finishes -																																			
Structure																																								
PHASE 1																																								

Start Date: 01-Jan-20
 Finish Date: 26-Aug-22
 Data Date: 11-Mar-20
 Run Date: 17-Mar-20 12:31

■ Remaining Level of Effort ◆ Summary Milestones
 ■ Actual Work ◆ Critical Milestones
 ■ Remaining Work ◆ Milestone
 ■ Critical Remaining Work

John F. Kennedy Middle School- Bid Schedule
Sort By Phase



